

San Marcos High School Additions and Renovations October Progress Update

Items Completed

- Demolition of Asphalt Paving at the Bus Lane Phase I
- Demolition of Courtyard Area
 - Flatwork
 - Canopies
 - Old Bus Lane Paving
- Earthwork Contractor Mobilization

Scheduled Items for Next 30 Days

- Complete Grading at Bus Lane Phase I
- Underground Utility Mobilization in Courtyard
 - Installation of New Sanitary Sewer
 - Demo of Existing Sanitary Sewer
- Excavation for New Building L
- Concrete Mobilization for Bus Lane Phase I and Drilled Piers for Building L







